

**University of Illinois at Urbana-Champaign Parking Master Plan Update**

<u>Task Name</u>	<u>Status as of Jan 2016</u>	<u>Est. Begin</u>	<u>Est. End</u>	<u>Applicable Notes about progress or milestones</u>
Task 1 - Parking Needs Assessment	100% complete	Feb-15	Jun-15	Stakeholder meetings were held February 24th-27th, 2015.
				Parking Inventory and Utilization was completed in March 2015.
				Parking Survey was live from April 13th - April 30, 2015.
				Presentation of Preliminary Parking Needs to Steering Committee on May 19th, 2015.
				Next steps.....
				Incorporate into Parking Master Plan Draft Report and Maps.
Task 2 - Parking Alternatives Analysis - C7/C10 Focus	Developing draft report	Feb-15	Apr-16	Stakeholder meetings were held February 24th-27th, 2015.
				Parking Survey, live from April 13th - April 30, had questions on use and preferred area to replace structures
				Presentation of Preliminary Parking Needs to Steering Committee on May 19th, 2015.
				Traffic Data Collection in October of 2015
				Committee narrowed preliminary Parking Alternates to 2.
Committee decided to start a new project apart from the Master Plan. The project for C7 & C10 will be advertised for a conceptualization including vetting the condition and potential rehabilitation options, construction phasing, and comparison with 2 new options for expected lifetime, construction and maintenance costs. The project will allow parking to make their final decision, raise appropriate funds for the design, construction, and maintenance phases. The project will be advertised as to imply the consultant awarded the conceptualization will be working on the eventual rehabilitation or combination of demolition and new deck at lot C9 project.				
Next steps.....				
Close out summaries and alternates recommendations.				
Incorporate all potential discussed sites on the Master Plan map.				
Task 3 - Motorcycle and Visitor Parking Assessment	Developing draft report	Feb-15	Apr-16	Stakeholder meetings were held February 24th-27th, 2015.
				Input from task 1 is complete.
				Review best practices, policy comps, wayfinding and motorcycle striping
				Next steps.....
				Ongoing with Task #1 and Tasks 4 & 5 below
Incorporate into Parking Master Plan Draft Report.				
Task 4 - Organizational and Operational Assessment	Developing draft report	Feb-15	Apr-16	Stakeholder meetings were held February 24th-27th, 2015.
				Input from task 1 is complete.
				Held on-Site meetings with parking staff for two days (June, 2015).
				Discussions and preliminary recommendations are ongoing with Parking Staff.
				Next steps.....
Information provided by parking and obtained during on-site meetings incorporated into financial model and recommendations (ongoing).				
Incorporate into Parking Master Plan Draft Report.				

**University of Illinois at Urbana-Champaign Parking Master Plan Update**

<u>Task Name</u>	<u>Status as of Jan 2016</u>	<u>Est. Begin</u>	<u>Est. End</u>	<u>Applicable Notes about progress or milestones</u>
Task 5 - Current Parking Technology Assessment	Developing draft report	Feb-15	Apr-16	Stakeholder meetings were held February 24th-27th, 2015.
				Input from task 1 is complete.
				Held on-Site meetings with parking staff for two days (June, 2015).
				Discussions and preliminary recommendations are ongoing with Parking Staff.
				Next steps.....
Information provided by parking and obtained during on-site meetings incorporated into financial model and recommendations (ongoing).				
Incorporate into Parking Master Plan Draft Report.				
Task 6 - Parking Facility Condition Assessment and Ten-Year Plan	Developing draft report	Apr-15	Apr-16	Reviewed existing condition assessment reports.
				Reviewed existing facility reports.
				Field observations completed July 2015.
				10-year Assessment Draft Report issued (September 2015).
				Preliminary comments received from UIUC (October 2015).
				Next steps.....
Respond to UIUC Comments.				
Issue revised 10-year Assessment Draft Report (October 2015)				
Task 7 - Financial Analysis	Developing draft report	Sep-15	Apr-16	Ongoing input from all previous tasks.
				Data gathered on current financial models.
				Held on-Site meetings with parking staff for two days (June, 2015).
				Preliminary financial model draft issued (October 2015).
				Next steps.....
Continue to receive UIUC review comments relative to preliminary financial model.				
Ongoing updates to financial model based on input from UIUC.				
Task 8 - Master Plan Final Document	Incorporating all pieces from Draft Reports	Sep-15	Jun-16	Awaiting the substantial completion of Tasks 1 - 7.
				Internal Walker First Draft of Parking Master Plan Report (submitted November 2015).
				Next steps.....
				Future stakeholder meetings to be scheduled for presenting outcomes of Tasks 1-7.
				Assemble master plan map and document.
Address UIUC comments to internal Walker First Draft of Parking Master Plan Report.				